


When printed correctly, at A3, this line will measure 75mm at full size

• CHECK PRINTED SIZE




Phase 1 (Enabling Works)

Demolition of existing buildings and installation of temporary facade and plant



Phase 2 (Construction)

Construct of new Leisure Centre



Phase 3 (Completion)

Demolition of existing building and completion of external hard and soft landscaping

Phase 1 (Enabling Works)

- Demolition of existing Wet Leisure Centre
- Demolition of existing Dry Leisure Centre Sports Hall
- Construction of temporary facade and installation of temporary plant
- Hoarding Line
- Contractors Parking
- Public Car Parking - 5 standard spaces and 2 accessible parking.
- Cycle Parking - 4 cycle parking spaces
- Trees to be protected

Phase 2 (Construction)

- Construct new Leisure Centre
- Operation of existing Fitness and Studios retained
- Hoarding Line
- Contractors Parking
- Car Parking - 5 standard spaces and 2 accessible parking.
- Cycle Parking - 4 cycle parking spaces
- Trees to be protected

Phase 3 (Completion)

- Demolition of Existing Dry Leisure Centre and completion of External Works
- Hoarding Line
- Contractors Compound and Parking Area
- Car Parking - Min 14 standard spaces and 6 accessible parking spaces made available between the proposals and Magistrate's Court
- Cycle Parking - 31 cycle parking spaces

